SILTATION AND EROSION CONTROL NOTES:

- 1. SILTATION CONTROL BARRIERS SHALL BE PLACED AS DETAILED ON THE PLAN ACCORDING TO OPSD 219.130 (SEE DETAIL ON THIS SHEET).
- 2.ALL SILTATION CONTROL MEASURES SHALL BE CLEANED AND MAINTAINED AFTER EACH RAINFALL EVENT TO THE SATISFACTION OF THE CITY OF HAMILTON.
- 3.CATCH BASIN SEDIMENT CONTROL DEVICES SHALL BE SILTSACK BY ACF ENVIRONMENTAL OR APPROVED EQUIVALENT, TO BE PLACED AS PER THE MANUFACTURER'S RECOMMENDATIONS (IF APPLICABLE).
- 4. ADDITIONAL SILTATION CONTROL MEASURES MAY BE REQUIRED AS PER
- FIELD CONDITIONS AS DETERMINED BY THE CITY. 5. SILTATION CONTROL BARRIERS SHALL BE PACED AS DETAILED
- 6. ALL SILTATION CONTROL MEASURES SHALL BE CLEANED AND MAINTAINED AFTER EACH RAINFALL AS DIRECTED TO THE SATISFACTION OF THE CITY OF HAMILTON.
- 7. SILTATION AND EROSION CONTROL DEVICES SHALL BE INSTALLED PRIOR TO WORKS COMMENCING ON SITE AND SHALL BE MAINTAINED FOR THE DURATION OF CONSTRUCTION UNTIL GROUND COVER IS ESTABLISHED AND THE SITE IS FULLY DEVELOPED.
- 8. EROSION & SEDIMENT CONTROLS MUST BE INSPECTED ON A REGULAR BASIS AFTER EVERY RAINFALL EVENT, AND MUST BE MAINTAINED AND REPAIRED IN A TIMELY MANNER TO PREVENT SEDIMENT FROM LEAVING THE SITE.
- 9.EXISTING AND PROPOSED CATCHBASININS ARE TO BE PROTECTED WITH A SILTSAC FOR THE DURATION OF CONSTRUCTION. 10.IT IS REQUIRED TO STABILIZE ALL AREAS THAT WILL REMAIN
- DISTRUSTED FOR MORE THAN 30 DAYS. 11. SILT FENCE AND CATCH BASIN PROTECTION ARE NOT TO BE REMOVED UNTIL COMPLETION OF CONSTRUCTION.
- 12. THE SILTATION AND EROSION CONTROL MEASURES ILLUSTRATED ON THIS PLAN ARE CONSIDERED MINIMUM REQUIREMENT, CONDITIONS MAY REQUIRE ADDITIONAL MEASURES WHICH WILL BE IDENTIFIED BY THE ENGINEER DURING CONSTRUCTION.
- 13. ALL EROSION AND SEDIMENT CONTROL DEVICES SHOULD BE AS PER THE "GREATER GOLDEN HORSESHOE AREA CONSERVATION AUTHORITIES", "EROSION AND SEDIMENT CONTROL GUIDELINE FOR URBAN CONSTRUCTION".
- 14. THE OWNER IS RESPONSIBLE FOR THE REMOVAL OF ALL MUD AND DEBRIS THAT ARE TRACKED ONTO THE ROADWAYS FROM VEHICLES ENTER AND LEAVING THE CONSTRUCTION SITE. THE OWNER SHALL, UPON VERBAL AND/OR REQUEST B[Y THE CITY, IMMEDIATELY PROCEED WITH THE CLEANUP OPERATION AT THEIR EXPENSE. SHOULD THE OWNER FAIL TO MAINTAIN THE ROAD AS DIRECTED, THE CITY WILL HAVE THE CLEANING CARRIED OUT, AND DRAW ON THE SECURITY FOR COST AND/OR LAY CHARGES.









